



October PES Fiber Expansion Update

Welcome to the latest edition of our Fiber Expansion Update!

Phase 1



Complete-Service is available.

☞ New requests will be scheduled after the completion of Phase 3 installations.

Phase 2



Complete-Service is available

☞ New requests will be scheduled after the completion of Phase 3 installations.

Phase 3 (9 Areas)

- **Drops Remaining:** Approximately a dozen (drop = fiber from the pole to the home).
- **Installations Remaining:** Around 80.
- **Current Pace:** ~30 installations per week.

Phase 4 (5 Areas)

- **Drops Remaining:** Approximately 80
- **Next Step:** Once these are built, final installations will begin.

☞ *Most of the remaining work in Phases 3 and 4 involves locations that requested service after the original contractor waitlist had closed.*

If you're in **Phase 5 Project 1 or 2**, make sure you're **on the waitlist now** to avoid installation delays!

Contact Us



931-363-2522

Phase 5 (4 Areas) – Next Round of Expansion Underway

- **Engineering & Right-of-Way Clearing:**  Complete
- **Pole Replacements:** 100 of 134  Complete
- **Construction:** Divided into 4 projects due to material lead times (15-18 weeks).

Project 1 – Fall River / Johnson Branch / Tin Top Road


- **Mainline Fiber Construction:** Well underway.
- If you're on the waitlist, your **drop will be built in the coming weeks.**
- **Goal:** Installations scheduled by **Dec. 1.**


Project 2 – Charlie Howell Road

- **Mainline Construction:** Beginning within the next two weeks.
- **Drops:** May be delayed until **December** due to material availability.

Project 3 & 4

- **Target Completion:** Dec. 31.
- **Installations Begin:** January 2026.
- **Locations:** To be released soon.

 The **PES website map** has been updated to include **Projects 1 and 2.** Type in your address to see if your location is part of the current expansion.

 Stay tuned - **Project Area 3** will be revealed within the next two weeks as material delivery dates are confirmed.


More Exciting News Coming Dec. 1

Just when you thought PES Fiber Internet had reached the pinnacle of technology...stay tuned for major announcement on **December 1!**

Thank You!

Thank you for your patience as our contractors complete their final clean-up work. **Final inspections are underway in Phases 3 and 4 to ensure:**

- Fiber is properly strapped to poles (not at the base),
- All fiber entrances and exits are protected with U-guards,
- And other quality standards are met.

 You may see contractors trucks pulled to the roadside or moving slowly as they complete inspections across the countryside. We appreciate your understanding.